

# Neighbors South 2011 Schedule Proposal

1519 South 27<sup>th</sup> Street

<u>Date</u>	<u>Volunteers</u>	<u>Activity</u>
Prebuild	None	Deck installation (HFH)
June 10	23	Set exterior walls, interior walls and begin setting trusses (all prebuilt).
June 11	23	Finish setting trusses. Sheath and felt roof. Install soffit fascia and exterior insulation board. Tyvek wrap.
June 17	23	Begin shingles. Install prebuilt stairs. Stick frame basement.
June 18	23	Complete shingles. Install doors w/locks and windows. Seal basement (radon). Blocks and hangers as needed. Siding – corners, starter strips and j/f channels.
<b>June 20</b>		<b><i>INITIATE WORK BY SUBS (plumbing, mechanical and electrical).</i></b>
June 24	15	Complete basement framing. Install vinyl soffits and porch ceiling. Start siding.
June 25	15	Siding. Decks (as required).
July 4 weekend		<u>NO WORK.</u>
<b>July 7</b>		<b><i>COMPLETE WORK BY SUBS AND CITY INSPECTIONS.</i></b>
July 8	23	Hang insulation. Begin sheetrock installation.
July 9	23	Sheetrock installation.
July 15	12	Finish sheetrock installation.
July 16	TBD	(if needed) Miscellaneous for completion.
<b>July 16 or 17</b>		<b><i>FINISH DRYWALL (CONTRACTOR). Complete by July 21.</i></b>
July 22	12	Cabinet and trim installation.
July 23	12	Trim installation.
July 29	12	Complete trim. Miscellaneous for completion. Painting if available.
July 30	12	Painting.
August 5	12	Painting
August 6	12	Painting if needed. Miscellaneous for completion.
August 12	12	Miscellaneous for completion.
August 13	TBD	Punch list. Miscellaneous for completion.
August 20	12	Cleaning.
After sodding	12-15	Landscaping (trees, bushes, etc. – if in-kind donation received)