

Neighbors South 2008 Schedule Proposal

1902 S. 11th Street

July 7 - 10	Install joists and deck. (Date and labor to be determined)
July 11*	Set exterior walls, interior walls and trusses (all prebuilt).
July 12*	Sheath and felt roof. Install pink board and wrap house.
July 18*	Frame soffits. Install soffit fascia. Build stairs. Build firewall.
July 19*	Shingle. Stick build basement walls.
July 25*	Finish shingles and ridge vent. Set doors and windows.
July 26*	Soffits/siding.
<u>During Week</u>	PLUMBING ROUGH-IN.
August 1*	Siding.
August 2*	Siding.
<u>During Week</u>	ELECTRICAL/MECHANICAL CONTRACTORS FRAMING INSPECTION (CITY) INSULATION (Carlisle)
August 7	Sheetrock ceiling. (HFH Day)
August 8*	Sheetrock walls.
August 9*	Sheetrock remaining walls.
<u>During Week</u>	FINISH DRYWALL (CONTRACTOR)
August 15*	Miscellaneous for completion (if needed).
August 16*	Miscellaneous for completion (if needed).
August 21	Painting (HFH Day)
August 22*	Painting
August 23*	Cabinets and trim.
August 29*	Cabinets and trim. Install porch posts and railings.
August 30*	Cleaning. Miscellaneous for completion.

Notes:

* Coalition Day

HFH Day – Volunteers and food provided by HFHO